Sanitized Copy Approved for Release 2011/09/19 : CIA-RDP78-03424A001100040191-6

S-E-C-R-E-T
(When Filled In)

DATE 16 Feb. 1959

TO: The Files - Contract [redacted], Task Order 3

FROM: [redacted]

SUBJECT: Telecon Report - [redacted]

1. This date a telephone call was made to [X] received from [ ]

[redacted] of [redacted]

The following agreements were made: The audio line from [redacted] to "L" building overall characteristics are: Noise level at both ends at -37 db. Response curve shows line flat, at mid-range from 300 - 2800 cps, at -15 db. At 500 cps line response is at -20 db. - at 2500 cps line response is -23 db. The response variation of -8 db and the signal to noise variation (ratio) of -15 db is satisfactory for good operation. Phase delay in line will be checked.

[redacted]

For Filing [X]
Prepare Smooth [ ]
Copies to _____

S-E-C-R-E-T
(When Filled In)

Sanitized Copy Approved for Release 2011/09/19 : CIA-RDP78-03424A001100040191-6